BRUHAT BANGALORE MAHANAGRA PALIKE

FORM OF PROPOSAL FOR GRANTING EXTENSION OF TIME

1	Name of Work	**Construction of Additional Floor to existing Library at Vidyaranyapura Ward No. 09 in Byatarayanapura Assembly Constituency**
2	Estimate cost / Amount	Rs.150.00 Lakhs
3	Name of Contractor	Sri. S K Keshavamurthy
4	Amount of Contract	Rs.1,32,31,265.00
5	Agreement No	173/2020-21
6	No. and date under which the work order has been issued	173/2020-21 Dated: 05-01-2021
7	Time limit originally fixed for completion	09 Months
8	Date of application by the contractor for granting extension	30-10-2022
9	Date of receipt of application in the sub-division office	30-10-2022
10	Extension granted if any:	04/10/2021 to 30/10/2022
	1. From	31/10/2022
	2. To	30/04/2023
11	Work carriedout by the contractor during the original period stipulated in contract	100% of the work completed
12	Work carriedout during the first period of extension	Completed
13	Work carriedout during and extension	Actual BOQ Quantity
14	Time now applied for	06 Months

Scanned by TapScanner

15	Date of recommending time limit applied	-
16	Whether the original application of contractor is enclosed	No
17	Balance work remaining to be done.	0%
18	Probable time required for completion of remaining work	-
19	Cost of work charged establishment charge on the work after the expiry of original period	Nil
20	Whether the notice as per clause has been issued	No
21	Report of Asst Executive Engineer	Delay due to Handling over of site and Covid - 19. Hence recommended for time extension.
22	Recommendation of Executive Engineer	As Proposed by AE & AEE

Assistant / Junior Engineer
Project Sub Division, BBMP

Asst Executive Engineer
Project Sub Division, BBMP

Executive Engineer, Project Division
Yelahanka Zone, BBMP

Cheif Engineer
Yelahanka Zone, BBMP

ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned by TapScanner